BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Providing chain link fencing for Government Land at Sampigehalli Near Lake in Ward No:05**
2	Estimate cost / Amount	Rs.30.00 Lakhs
3	Name of Contractor	Sri. Prakash S
4	Amount of Contract	Rs.30.00 Lakhs
5	Agreement No	190/2017-18
6	No. and date under which the work order has been issued	190/2017-18 Dated: 13-03-2018
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	12/9/2018
9	Date of receipt of application in the sub-division office	12/9/2018
10	Extension granted if any:	
	1. From	12/9/2018
	2. To	11/3/2019
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	06 Months

Scanned by CamScanner

15	Date of recommending time limit applied	11/3/2019
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	11/3/2019
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No, ~~De to~~ delay from Department ~~Pld~~ Site .
21	Report of Asst Executive Engineer	Due to handling of Site, Delay in conducting survey from survey department, hence recommended for time extension without penality
22	Recommendation of Executive Engineer	As Proposed by AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP
05/3/19

Executive Engineer, Project Division
Yelahanka Zone, BBMP 5/3/19

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner